ANGIER ELEMENTARY SCHOOL PROJECT



Waban Neighborhood Area Council **Angier Project Update**

Thursday, September 11, 2014 at 7:00 PM - Waban Library

Mobilization and securing the site is complete. Project sign and webcam are installed. Erosion and sedimentation control barriers are in place. Abatement has been complete as of 8/8. Demolition of the existing building has taken place and sorting and hauling off of the debris continues. Demolition of the building is anticipated to be complete by 9/12, which includes the infill and compaction of the existing building footprint. Retaining wall slope been prepped. Towards the middle of September, installation of the retaining wall will commence shortly thereafter the building foundations will start.







Construction Schedule at a Glance

July 2014 - September 2014 Site Preparation **Building Demolition Backfill & Compaction**

Retaining Wall Fall 2014 - Spring 2015 **Foundations** Concrete Slabs & Decks **Erect Structural Steel**

Spring - Fall 2015 Completion of Exterior Shell Interior Fit Out

> Site Improvements Off Site Improvements

Fall 2015 - Winter 2015 Interior Fit Out

> **Furnishings** Technology Commissioning

Landscaping

Exterior Shell

Substantial Completion December 18, 2015

Building Move-In January 4, 2016

Upcoming Update Meetings

10/09/14 Update meetings will be held the 2nd 11/13/14 Thursday of each month at 7:00 PM for 12/11/14 the duration of the Project.

Contacts

For general project inquiries: Alex Valcarce City of Newton Project Manager (617) 796-1600

W.T. Rich Company For after hours (617) 467-6010 emergencies:

Project Consultant Team

Joslin, Lesser + Associates - Owner's Project Manager DiNisco Design Partnership - Architect W. T. Rich Company - Construction Project Manager Fitzmeyer & Tocci Associates - Commissioning Agent

For Project Updates and Project Webcam, please visit:

http://www.newtonma.gov/gov/building/angier_school and http://oxblue.com/open/Angier







