ANGIER ELEMENTARY SCHOOL PROJECT



Waban Neighborhood Area Council **Angier Project Update**

Thursday, October 9, 2014 at 7:00 PM - Waban Library

infill Demolition, and compaction of the existing building foot print is completed. drain New manhole and drain pipe at track location has been installed and connected to the existing drain. Retaining wall installation has commenced and the first course of blocks being installed. Site utilities, water and sewer connections, have been made at Beacon Street and extended into the project site and are continuing to be installed. Preparation for the foundations will be starting 10/6 and formwork and rebar will follow shortly thereafter.







Upcoming Update Meetings

11/13/14 Update meetings will be held the 2nd 12/11/14 Thursday of each month at 7:00 PM for 01/08/14 the duration of the Project.

Contacts

For general project inquiries: Alex Valcarce City of Newton Project Manager (617) 796-1600

W.T. Rich Company For after hours (617) 467-6010 emergencies:

July 2014 - September 2014 Site Preparation **Building Demolition Backfill & Compaction** Fall 2014 - Spring 2015 **Retaining Wall Foundations** Site Utilities Concrete Slabs & Decks **Erect Structural Steel Exterior Shell** Spring - Fall 2015 Completion of Exterior Shell Interior Fit Out Site Improvements

Off Site Improvements

Substantial Completion

Building Move-In

Landscaping

Furnishings

Technology Commissioning

Interior Fit Out

Construction Schedule at a Glance

Project Consultant Team

Fall 2015 - Winter 2015

December 18, 2015

January 4, 2016

Joslin, Lesser + Associates - Owner's Project Manager DiNisco Design Partnership - Architect W. T. Rich Company - Construction Project Manager Fitzmeyer & Tocci Associates - Commissioning Agent

For Project Updates and Project Webcam, please visit:

http://www.newtonma.gov/gov/building/angier_school and http://oxblue.com/open/Angier







