# **ANGIER ELEMENTARY SCHOOL PROJECT**



## Waban Neighborhood Area Council **Angier Project Update**

Thursday, January 14, 2016 at 7:00 PM - Waban Library

The students arrived for their first day of school in the new Angier Elementary School on Wednesday

**January 6th!** The new school is now fully operational and is in full session. During the week prior to school opening, final inspections were performed by the City as well as final installation of finish materials, furniture and a final cleaning. Teachers occupied the school on Monday, January 4th, and the school held an Open House on Tuesday, January 5th, for students and parents which went very well. Owner training and commissioning of the systems is currently ongoing. The playground equipment and dumpster gates continue to be installed and are scheduled to be done in the month of January. Miscellaneous metal panels continue to be installed through this month and into February for completion. Punch list has commenced and is ongoing.



### **Upcoming Update Meetings**

- 01/14/16
- 02/11/16

#### Contacts

For general project inquiries: Alex Valcarce City of Newton Project Manager (617) 796-1600

For after hours

W.T. Rich Company

emergencies:

(617) 467-6010

For Project Updates and Project Webcam, please visit:

http://www.newtonma.gov/gov/building/angier\_school and http://oxblue.com/open/Angier

## achusetts School Building Authority









## **Construction Schedule at a Glance**

January 4, 2016

Building Move-In

January 6, 2016

First Day of School













### **Project Consultant Team**

Joslin, Lesser + Associates/NV5 - Owner's Project Manager DiNisco Design Partnership - Architect

W. T. Rich Company - Construction Project Manager